COMPLETION REPORT

1	Name of the work	Improvements and Asphalting to BHEL Mini Colony main road and Huccharangaiah House road in Mallasandra Ward No. 13 SSD
2	Sanctioned Estimate No. & Date	TS/96/12-13 Dt:- 04.03.2012
3	Head of Account which is chargeable	P-2201
4	Instrument Order NO. & Date	EE/OD/WO/446/12-13
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90
b	Delay in Exculpation of Work	
7	Measurement recorded in	4161/15-16
8	Check Measurement of the Asst	416022/1 to 416034/1
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	Nagbhushan
	b) Asst. Exe Engineer	Jayalingappa

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
Four Lakhs	Rs: 39,26771/-	-	73229

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57